CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/W.No.08/KAB/CEMENT/2013-14 Date: 10.08.2013

TEST REPORT

CLIENT	:	**Asst. Executive Engineer,** Kodigehalli Sub Division, BBMP, Bangalore.
AGENCY	:	**Mr. Kariyallappa A Betagiri,** Contractor, Bangalore.
NAME OF THE WORK	:	Construction of CC Drain at Kodigehalli AK colony in Ward No.08, Kodigehalli Sub Division, BBMP, Bangalore.
REFERENCE	:	EE/BTP/BBMP/E-TND/15/2013-14 Dated: 03.06.2013
SAMPLE ID	:	CEMENT
SAMPLES SUPPLIED BY	:	AGENCY

The results of the tests conducted on the cement sample are as follows:

Sl.No	Descriptions	Test Method as per IS	Test Result	Requirements as per IS: 8112-2013
1	Standard Consistency	IS-4031 (Part -4)	30.00 %	-
2	a) Initial Setting Time	IS-4031 (Part -5)	140 Minutes	Not Less than 30 Minutes
	b) Final Setting Time	IS-4031 (Part -5)	480 Minutes	Not More than 600 Minutes
3	Soundness by the Le-Chatelier method	IS-4031 (Part 3)	1 mm	Not more than 10 mm

Civil-Tech Consultants & Engineers Bangalore

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthi Ganapathi Nagara,
Basaveshwaranagar,
Bangalore - 560 079.

AE-8

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/W.No.08/KAB/SAND/2013-14 : 10.08.2013

TEST REPORT ON FINE AGGREGATES
IS 383-1970 (RA- 2002)

Client : **Asst. Executive Engineer,** Kodigehalli Sub Division, BBMP, Bangalore.

Agency : **Mr. Kariyallappa A Betagiri,** Contractor, Bangalore.

Name of Work : Construction of CC Drain at Kodigehalli AK colony in Ward No.08, Kodigehalli Sub Division, BBMP, Bangalore.

Reference : EE/BTP/BBMP/E-TND/15/2013-14 Dated: 03.06.2013

Date of Testing : 10.08.2013

Material : Sand Total Wt. of Aggregates in gms **2000**

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Spec.Limits For Zone-II
10	0	0	0	100	100
4.75	92	4.60	4.60	95.4	90-100
2.36	200	10.00	14.60	85.4	75-100
1.18	462	23.10	37.70	62.3	55-90
600 Micron	475	23.75	61.45	38.6	35-59
300 Micron	525	26.25	87.70	12.3	8-30
150 Micron	206	10.30	98.00	2.0	0-10

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

Civil-Tech Consultants & Engineers Bangalore

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthi Ganapathi Nagara,
Basaveshwaranagar,
Bangalore - 560 079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/W.No.08/KAB/AGG/2013-14 : 10.08.2013

TEST REPORT ON COARSE AGGREGATES
IS 383-1970 (RA- 2002)

Client : **Asst. Executive Engineer,** Kodigehalli Sub Division, BBMP, Bangalore.

Agency : **Mr. Kariyallappa A Betagiri,** Contractor, Bangalore.

Name of Work : Construction of CC Drain at Kodigehalli AK colony in Ward No.08, Kodigehalli Sub Division, BBMP, Bangalore.

Reference : EE/BTP/BBMP/E-TND/15/2013-14 Dated: 03.06.2013

Date of Testing : 10.08.2013

Material : 40mm Aggregates

Total Wt. of Aggregates in gms **25500**

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Spec.Limits
80	0	0	0	100	100
40	990	3.88	3.88	96.12	95-100
20	16150	63.33	67.22	32.78	30-70
10	4980	19.53	86.75	13.25	10-35
4.75	2590	10.16	96.90	3.10	0-5

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

Civil-Tech Consultants & Engineers Bangalore

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthi Ganapathi Nagara,
Basaveshwaranagar,
Bangalore - 560 079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/W.No.08/KAB/AGG/2013-14 : 10.08.2013

TEST REPORT ON COARSE AGGREGATES
IS 383-1970 (RA- 2002)

Client : **Asst. Executive Engineer,** Kodigehalli Sub Division, BBMP, Bangalore.

Agency : **Mr. Kariyallappa A Betagiri,** Contractor, Bangalore.

Name of Work : Construction of CC Drain at Kodigehalli AK colony in Ward No.08, Kodigehalli Sub Division, BBMP, Bangalore.

Reference : EE/BTP/BBMP/E-TND/15/2013-14 Dated: 03.06.2013

Date of Testing : 10.08.2013

Material : 20mm Aggregates

Total Wt. of Aggregates in gms= **5000**

Tabel - 1

Is Sieve Size in mm	Weight Retained (gm)	Retained Weight in %	Cumulative Retained Weight in %	Cumulative Weight Passing in %	Spec.Limits
40	0	0	0	100	100
20	190	3.80	3.8	96.20	95-100
10	3165	63.30	67.1	32.90	25-55
4.75	1485	29.70	96.8	3.20	0-10

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthi Ganapathi Nagara,
Basaveshwaranagar,
Bangalore - 560 079.

AE-08

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/W.No.08/KAB/STEEL/2013-14 10.08.2013

TEST REPORT ON REINFORCEMENT STEEL

Client	:	**Asst. Executive Engineer,** Kodigehalli Sub Division, BBMP, Bangalore.
Agency	:	**Mr. Kariyallappa A Betagiri,** Contractor, Bangalore.
Name of the Work	:	Construction of CC Drain at Kodigehalli AK colony in Ward No.08, Kodigehalli Sub Division, BBMP, Bangalore.
Reference	:	EE/BTP/BBMP/E-TND/15/2013-14 Dated: 03.06.2013
Date of Test	:	10.08.2013
Technical Reference	:	IS: 1786-2008

Sl. No	Nominal size (dia) (mm)	Mass per metre (Kg/mtr)	TENSILE STRENGTH			Bend Test	Rebend Test
			0.20% proof stress/Yield stress N/mm^2	Tensile strength (Ultimate stress) N/mm^2	Elongation percent gauge length		
1	8	0.40	510	552	13.05	O.K	O.K

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthi Ganapathi Nagara,
Basaveshwaranagar,
Bangalore - 560 079.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

Job No.: CTCE/BBMP/W.No.08/KAB/STEEL/2013-14 10.08.2013

TEST REPORT ON REINFORCEMENT STEEL

Client	:	**Asst. Executive Engineer,** Kodigehalli Sub Division, BBMP, Bangalore.
Agency	:	**Mr. Kariyallappa A Betagiri,** Contractor, Bangalore.
Name of the Work	:	Construction of CC Drain at Kodigehalli AK colony in Ward No.08, Kodigehalli Sub Division, BBMP, Bangalore.
Reference	:	EE/BTP/BBMP/E-TND/15/2013-14 Dated: 03.06.2013
Date of Test	:	10.08.2013
Technical Reference	:	IS: 1786-2008

Sl. No	Nominal size (dia) (mm)	Mass per metre (Kg/mtr)	TENSILE STRENGTH			Bend Test	Rebend Test
			0.20% proof stress/Yield stress N/mm^2	Tensile strength (Ultimate stress) N/mm^2	Elongation percent gauge length		
1	10	0.62	513	556	13.35	O.K	O.K

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthi Ganapathi Nagara,
Basaveshwaranagar,
Bangalore - 560 079.